

UL LAFAYETTE CAPITAL PROJECT STATUS REPORT

Project Name	Construction Status	Completion Date	On-Time	Budget
Student Union Renovation & Addition	Construction is currently 56% complete	Dec-14	Yes	\$ 39,303,691
Lewis Street Parking Garage	Installing pilings & utilities. Project is 7% complete	Dec-14	Yes	\$ 21,000,000
Athletic Facilities Tier 1 Improvements	Development contract signed and construction to start March 1st. Stadium to be completed by August 30, 2014.	May-15	Yes	\$ 21,000,000
Fletcher Hall Exterior Repairs	Existing roof being replaced and expecting structural steel to arrive within the next month.	Dec-14	Yes	\$ 4,962,459
Sorority Row Parking Lot (MAP Project)	Construction completed in August of 2013	Aug-13	Yes	\$ 460,000
Intramural Parking Lot (MAP Project)	Pouring sidewalks with parking lot to follow.	May-14	Yes	\$ 280,000
Quadrangle Renovations (MAP Project)	Underground utility replacements ongoing. New fountain and paving projects to follow as a separate project.	Aug-14	Yes	\$ 465,000
Bicycle Parking Areas (MAP Project)	Currently re-bidding	Aug-14	Yes	\$ 200,000
Bicycle Lanes on St. Mary Blvd (MAP Project)	Completed	Feb-14	Yes	\$ 70,000
Martin Hall Wall (MAP Project)	Currently bidding	Oct-14	Yes	\$ 190,000
Intramural Administrative Building (MAP)	Design in process	Dec-14	Yes	\$ 490,000
Angelle Hall Reroofing	Waiting on dryer weather before starting	Oct-14	Yes	\$ 460,000